

Supplemental Building / Project Acceptance List

Project Name & Number: _____

Contractor: _____

In addition to completing Pre-Acceptance Checklist (SBP-05), the following items must be completed before Final Acceptance.

Activity	Date Completed	Remarks
1. Review State Buildings Pre-Acceptance check list & Notice of Approval of Occupancy / use form with BMO rep & confirm agreement with status		
*2. Establish list of post construction change orders & track separately from basic project until items are complete – call it Phase 2 to avoid delay on basic project		
3. O & M Manuals given to BMO Representative and BMO Archivist (2 hard copies and 1 electronic total)		
*4. Record Documents – a hard copy of plans and specifications are provided for plan room & given to BMO & electronic auto cad & specs are given to Archive Officer (Art Steinman) this is to include landscape drawings showing irrigation installation. Fire Alarm and suppression system shall have record drawings produced by the contractor and shall include PDFs and native graphic files, and CAD files include graphics maps and Fireworks graphics.		
*5. Final Site Walk is completed with University Grounds Supervisor. Drain barriers are removed and storm drains cleared. MS4 storm water plan, CDPHE permits, and evidence of final closeout received by Project Manager and all copied to University Engineering Division.		
**6. <u>Move-related work items complete including physical move, tours (occupants & police), mail, phone & electrical hook ups for equipment & furniture systems complete & freezers enrolled in University freezer program.</u>		
7. If exterior work is applicable: Landscape – Include a walk through with University Grounds for 1) new & established 1-year service date; 2) existing damaged landscape is repaired; and 3) irrigation – zone control test is complete.		
8. Attic stock, matches spec. requirements, is located in secured location, and is inventoried.		
9. Electrical system one line diagram framed and mounted in electrical room.		
10. Spare fire suppression heads in cabinets and tool: cabinet in main electrical room includes one complete set of spare fuses for major equipment.		
11. Contractor keys issued by University BMO returned to University Key Shop via PM/ BMO Rep.		
12. Interior Finishes Binder given to the University Project Manager: (Two hard copies)		

13. Not Used		
14. Not Used		
15. Safety grating in pipe chases in place.		
16. Signs in place including monument sign, building exterior and site signage and building interior signage.		
17. All applicable reports, including Air Emission reports; Sewer Reports, including for process diverters, traps and collection tanks; Fuel Storage Tank and Detection reports; and Water System tests and reports provided to BMO via PM and BMO Rep.		
18. Not Used		
19. Not Used		
20. Not Used		
21. Not Used		
22. If commissioning is included for project, Commissioning Agent certification is received by BMO via PM and BMO Rep.		

University Project Manager
(sign & print name)

Date

University BMO Rep.
(sign & print name)

Date

University FSS
(sign & print name)

Date

University Downtown Rep (if necessary)
(sign & print name)

Date

*Warranty dates are not subject to completion of these items by contract

**** Highlighted items are not the responsibility of Contractor but PM and BMO Rep must ensure these are completed and operational prior to occupancy and use.**

Mark N/A by item if it is not applicable to project

3.1.12